

Physical progress of Model Village as on ending March 2010
District Leh

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	5	5	5	-	-	-	-	-	5	-
2	Rural Information Centre	4	5	5	-	-	-	-	-	5	-
3	Mini Community hall	2	2	2	-	-	-	-	-	2	-
4	Shopping Complex	8	8	8	-	-	-	-	-	8	-
5	Play ground	5	5	5	-	-	-	-	-	5	-
6	Public Park	5	4	4	-	-	-	-	-	4	-
7	Passenger sheds	2	2	2	-	-	-	-	-	2	-
8	Entry gates	5	5	5	-	-	-	-	-	5	-
9	Lanes / Drain	15	15	15	-	-	-	-	-	15	-
10	Roads	4	4	4	-	-	-	-	-	4	-
11	Food godown	-	-	-	-	-	-	-	-	-	-
12	crossing culverts	1	1	1	-	-	-	-	-	1	-
13	Sanitation	8	8	8	-	-	-	-	-	8	-
14	Other works	204	202	202	-	-	-	-	-	202	-
15	Solar lights	75	75	75	-	-	-	-	-	75	-
	Total	343	341	341	0	0	0	0	0	341	0

Physical progress of Model Village as on ending March 2010
District Budgam

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					DPC level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	8	7	7	-	-	-	-	-	7	-
2	Rural Information Centre	8	7	7	-	-	-	-	-	7	-
3	Mini Community hall	-	-	-	-	-	-	-	-	-	-
4	Shopping Complex	8	8	8	-	-	-	-	-	8	-
5	Play ground	3	3	3	-	-	-	-	-	3	-
6	Public Park	10	9	9	-	-	-	-	-	9	-
7	Passenger sheds	16	15	15	-	-	-	-	-	15	-
8	Entry gates	8	8	8	-	-	-	-	-	8	-
9	Lanes / Drain	315	315	315	-	-	-	-	-	315	-
10	Roads	56	56	56	-	-	-	-	-	56	-
11	Food godown	-	-	-	-	-	-	-	-	-	-
12	crossing culverts	39	39	39	-	-	-	-	-	39	-
13	Sanitation	50	50	50	-	-	-	-	-	50	-
14	Other works	202	201	201	-	-	-	-	-	201	-
15	Solar lights	120	120	120	-	-	-	-	-	112	8
	Total	843	838	838	0	0	0	0	0	830	8

Physical progress of Model Village as on ending March 2010
District Anantnag

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	10	10	10	-	-	-	-		10	-
2	Rural Information Centre	10	10	10	-	-	-			10	
3	Mini Community hall	-	-	-	-	-	-	-	-	-	-
4	Shopping Complex	12	10	10	-	-	-	-		10	
5	Play ground	5	6	6	-	-	-	-	-	6	-
6	Public Park	9	10	10	-	-	-	-	-	10	-
7	Passenger sheds	11	10	10	-	-	-		-	10	-
8	Entry gates	10	10	10	-	-	-	-	-	10	
9	Lanes / Drain	398	370	370	-	-	-	-	-	370	-
10	Roads	93	96	96	-	-	-	-	-	96	-
11	Food godown	-	-	-	-	-	-	-	-	-	-
12	crossing culverts	75	69	69	-	-	-	-	-	69	-
13	Sanitation	-	82	82	-	-	-	-	-	82	-
14	Other works	201	99	99	-	-	-	-	-	99	-
15	Solar lights	150	150	150	-	-	-	-	-	149	1
	Total	984	932	932	0	0	0	0	0	931	1

Physical progress of Model Village as on ending March 2010
District Baramulla

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	14	13	13	-	-	-	-	-	12	1
2	Rural Information Centre	14	14	14	-	-	-	-	-	13	1
3	Mini Community hall	-	-	-	-	-	-	-	-	-	-
4	Shopping Complex	16	15	15	-	-	-	-	-	14	1
5	Play ground	8	7	7	-	-	-	-	-	6	1
6	Public Park	14	14	14	-	-	-	-	-	12	2
7	Passenger sheds	17	14	14	-	-	-	-	-	13	1
8	Entry gates	14	14	14	-	-	-	-	-	14	-
9	Lanes / Drain	440	446	446	-	-	-	-	-	406	40
10	Roads	-	-	-	-	-	-	-	-	-	-
11	Food godown	-	-	-	-	-	-	-	-	-	-
12	crossing culverts	58	55	55	-	-	-	-	-	54	1
13	Sanitation	92	83	83	-	-	-	-	-	74	9
14	Other works	375	360	360	-	-	-	-	-	327	33
15	Solar lights	210	210	195	-	-	-	-	-	195	-
	Total	1272	1245	1230	0	0	0	0	0	1140	90

Physical progress of Model Village as on ending March 2010
District Pulwama

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	5	5	5	-	-	-	-	-	5	-
2	Rural Information Centre	6	6	6	-	-	-	-	-	6	-
3	Mini Community hall	-	-	-	-	-	-	-	-	-	-
4	Shopping Complex	5	4	4	-	-	-	-	-	4	-
5	Play ground	1	1	1	-	-	-	-	-	1	-
6	Public Park	7	7	7	-	-	-	-	-	7	-
7	Passenger sheds	6	5	5	-	-	-	-	-	5	-
8	Entry gates	6	6	6	-	-	-	-	-	6	-
9	Lanes / Drain	206	197	197	-	-	-	-	-	197	-
10	Roads	64	61	61	-	-	-	-	-	61	-
11	Food godown	-	-	-	-	-	-	-	-	-	-
12	crossing culverts	52	50	50	-	-	-	-	-	50	-
13	Sanitation	46	43	43	-	-	-	-	-	43	-
14	Other works	139	99	99	-	-	-	-	-	99	-
15	Solar lights	90	90	90	-	-	-	-	-	90	-
	Total	633	574	574	0	0	0	0	0	574	0

Physical progress of Model Village as on ending March 2010
District Kargil

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	7	6	6	-	-	-	-	-	6	-
2	Rural Information Centre	8	8	8	-	-	-	-	-	8	-
3	Mini Community hall	8	7	6	-	-	-	-	-	6	-
4	Shopping Complex	1	-	-	-	-	-	-	-	-	-
5	Play ground	10	7	7	-	-	-	-	-	7	-
6	Public Park	9	8	8	-	-	-	-	-	8	-
7	Passenger sheds	17	12	12	-	-	-	-	-	11	1
8	Entry gates	7	5	5	-	-	-	-	-	5	-
9	Lanes / Drain	200	384	384	-	-	-	-	-	374	10
10	Roads	2	5	5	-	-	-	-	-	5	-
11	Food godown	1	1	1	-	-	-	-	-	1	-
12	crossing culverts	14	12	12	-	-	-	-	-	12	-
13	Sanitation	114	71	71	-	-	-	-	-	69	2
14	Other works	151	21	21	-	-	-	-	-	21	-
15	Solar lights	105	105	105	-	-	-	-	-	105	-
	Total	654	652	651	0	0	0	0	0	638	13

Physical progress of Model Village as on ending March 2010
District Kupwara

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	8	8	8						8	-
2	Rural Information Centre	8	8	8						8	
3	Mini Community hall										
4	Shopping Complex	8	8	8						8	-
5	Play ground	5	5	5						5	
6	Public Park	5	5	5						5	
7	Passenger sheds	7	7	7						7	-
8	Entry gates	8	8	8						8	
9	Lanes / Drain	344	302	302						302	
10	Roads	24	26	26						26	
11	Food godown	0	0	0							
12	crossing culverts	64	49	49						49	
13	Sanitation	126	123	123						123	
14	Other works incl. IAY	97	116	116						116	
15	Solar lights	120	120	120						111	9
	Total	824	785	785	0	0	0	0	0	776	9

Physical progress of Model Village as on ending March 2010
District Srinagar

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	Status						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	4	4	4						4	
2	Rural Information Centre	4	4	4						4	
3	Mini Community hall										
4	Shopping Complex	5	3	3						3	
5	Play ground	4	3	3						3	
6	Public Park	4	3	3						3	
7	Passenger sheds	8	7	7						7	
8	Entry gates	4	4	4						4	
9	Lanes / Drain	151	147	147						147	
10	Roads	29	29	29						29	
11	Food godown										
12	crossing culverts	29	27	27						27	
13	Sanitation	63	59	59						59	
14	Other works	76	76	76						76	
15	Solar lights	60	60	60						60	
	Total	441	426	426	0	0	0	0	0	426	0

Physical progress of Model Village (Approved under PMs reconstruction Plan other than State Plan) as on ending March 2010 of RDD Kashmir

GENERAL ABSTRACT

S.No	Activity	Target	Revised target as per Alternate Plan	Ach/ Takenup	PHYSICAL STATUS						
					T.level	Plinth level	Lintel Level	Roof level	Roofed	Completed	In progress
1	Community Facility Centre	61	58	58	0	0	0	0	0	57	1
2	Rural Information Centre	62	62	62	0	0	0	0	0	61	1
3	Mini Community hall	10	9	8	0	0	0	0	0	8	0
4	Shopping Complex	63	56	56	0	0	0	0	0	55	1
5	Play ground	41	37	37	0	0	0	0	0	36	1
6	Public Park	63	60	60	0	0	0	0	0	58	2
7	Passenger sheds	84	72	72	0	0	0	0	0	70	2
8	Entry gates	62	60	60	0	0	0	0	0	60	0
9	Lanes / Drain	2069	2176	2176	0	0	0	0	0	2126	50
10	Roads	272	277	277	0	0	0	0	0	277	0
11	Food godown	1	1	1	0	0	0	0	0	1	0
12	crossing culverts	332	302	302	0	0	0	0	0	301	1
13	Sanitation	499	519	519	0	0	0	0	0	508	11
14	Other works	1445	1174	1174	0	0	0	0	0	1141	33
15	Solar lights	930	930	915	0	0	0	0	0	897	18
	Total	5994	5793	5777	0	0	0	0	0	5656	121