

Monthly Progress Report Physical for the month of March 2010 in respect of Kashmir Division.

Indra Awas Yojna (IAY) / RHS (GOI Format)

S.No	District	Tentative Annual target	Construction / Upgradation				Houses under construction	Freed bonded labourers	Ex-servicemen	Physically / mentally challenged	Houses allotted in the name of						No. of		
			Houses completed								Men	Women				Husband and wife jointly	Smokeless chullah installed	Sanitary latrine constructed	
			SC	ST	Others	Total						Married	Un-married	Widow	War widow				Total
1	Srinagar	59	-	26	32	58	1	-	-	-	48	4	-	-	-	4	-	-	-
2	Ganderbal	983	-	464	395	859	124	-	-	1	390	516	24	-	-	540	-	-	-
3	Budgam	3489	-	1031	1423	2454	1035	-	-	-	-	-	-	-	-	0	-	-	-
4	Anantnag	5951	-	1721	2795	4516	1435	-	-	14	-	-	-	-	-	0	400	534	534
5	Kulgam	2004	-	182	1473	1655	349	-	-	27	1632	212	35	98	-	345	-	7	7
6	Pulwama	2147	-	205	954	1159	988	-	-	-	-	-	-	-	-	0	1237	-	-
7	Shopian	1657	-	224	383	607	1050	-	-	-	-	1097	-	168	-	1265	-	-	-
8	Baramulla	6089	-	2339	1218	3557	2532	-	-	27	5260	623	5	201	-	829	-	2394	2394
9	Bandipora	682	-	263	250	513	169	-	-	-	-	-	-	-	-	0	-	-	-
10	Kupwara	4101	-	675	1853	2528	1573	3340	5	62	3435	404	-	263	-	667	-	720	720
	<b>Total</b>	<b>27162</b>	<b>0</b>	<b>7130</b>	<b>10776</b>	<b>17906</b>	<b>9256</b>	<b>3340</b>	<b>5</b>	<b>131</b>	<b>10765</b>	<b>2856</b>	<b>64</b>	<b>730</b>	<b>0</b>	<b>3650</b>	<b>1637</b>	<b>3655</b>	<b>3655</b>
11	Leh	439	-	401	-	401	38	-	-	4	143	130	94	27	7	258	-	-	-
12	Kargil	617	-	261	-	261	356	-	-	-	-	-	-	-	-	0	-	-	-
	<b>Total</b>	<b>1056</b>	<b>0</b>	<b>662</b>	<b>0</b>	<b>662</b>	<b>394</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>143</b>	<b>130</b>	<b>94</b>	<b>27</b>	<b>7</b>	<b>258</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<b>G.Total</b>	<b>28218</b>	<b>0</b>	<b>7792</b>	<b>10776</b>	<b>18568</b>	<b>9650</b>	<b>3340</b>	<b>5</b>	<b>135</b>	<b>10908</b>	<b>2986</b>	<b>158</b>	<b>757</b>	<b>7</b>	<b>3908</b>	<b>1637</b>	<b>3655</b>	<b>3655</b>