

IWDP Haryali Project wise physical progress during the year 2009-10 ending 3/2010

Provincial

S.No	District	Block	Name of IWDP Project	Area (in Hectt)		No. of works		
				Target area	Area covered so far	Target	Taken-up	Completed
1	Ganderbal	Ganderbal/ Lar / Kangan	IWDP Srinagar	5200	502.45	260	253	253
2	Budgam	Nagam / Chadoora	IWDP Nagam / Chadoora	4050	844.00	32	31	28
			IWDP Beerwa	5000	800.00	36	31	28
			IWDP Khansahib	5000	833.00	35	24	22
3	Pulwama	Shopian	IWDP Shopian	5000	3850.00	54	54	46
		Keller	IWDP Keller	5000	3900.00	62	62	55
4	Anantnag	Achabal	IWDP Achabal	5000	1703.00	180	165	161
		Breng Achabal	IWDP Breng / Achabal	5000	1901.00	218	193	171
		Khoveripora	IWDP Khoveripora	5000	1266.00	187	135	129
		Qazigund	IWDP Qazigund	7000	2483.00	301	201	199
		Shangus	IWDP Shangus	5000	1566.00	177	170	170
		Shahabad	IWDP Shahabad	5000	1282.00	160	118	98
5	Kupwara	Wavoora Kupwara Ist	IWDP Wavoora	3000	583.60	35	30	30
		Kupwara Kuwpara III	IWDP Kupwara	5000	-	103	-	-
		Langate Kupwara II	IWDP Langate	5000	689.50	49	57	53
6	Baramulla	Baramulla	IWDP Kichama	5000	1233.00	211	113	87
		Tangmarg	IWDP Qazipora	5000	807.00	80	54	45
		Uri	IWDP Asham	5000	994.00	49	33	33
7	Bandipora	Gurez	IWDP Gurez	5000	350.00	102	60	30
	Total			94250	25587.55	2331	1784	1638